

CONSTRUCTION NOTICE

WEST VALLEY COLLEGE CAMPUS



PROJECT NAME: West Valley College – Fine Arts
ACTIVITY: Campus Impacts
SCHEDULE: Week of the 28th (3/28/22 - 4/1/22)
DESCRIPTION: SEE ATTACHED MAPS

Tuesday, 3/29/22: Concrete Pour

The Site Contractor will be pouring concrete for Level 1.

Trucks may be staged at the Theater Drop Off and Parking Lot 8 areas. Flagger will be present to direct traffic.

Wednesday, 3/30/22: Baserock Delivery

Baserock delivery for Level 2.

Trucks will be accessing Level 2 between LASS and Library buildings and may be staged at the Theater Drop Off and Parking Lot 8 areas. Flagger will be present to direct traffic.

Thursday, 3/31/22: Crane Operation

The Mechanical Contractor will be setting mechanical curbs in the roof wells using a crane.

Crane will be staged in multiple locations onsite and swing radius should be contained with the construction fence.

Friday, 4/1/22: Concrete Pour

The Site Contractor will be pouring concrete for Level 2.

Trucks will be accessing Level 2 between LASS and Library buildings and may be staged at the Theater Drop Off and Parking Lot 8 areas. Flagger will be present to direct traffic.

PROJECT CONTACT: Gaye Dabalos, Director Facilities Construction
gaye.dabalos@wvm.edu
(408) 595-0008

Scott Arnold, Superintendent, Gilbane
sberry@gilbaneco.com
(408) 307-9235

Jerico Boado, Project Engineer, Gilbane
cboado1@gilbaneco.com
(408) 806-8632

3/30/22: Baserock Delivery
3/29/22: Concrete Pour
4/01/22: Concrete Pour



3/31/22: Crane Operation

