

CONSTRUCTION NOTICE **WEST VALLEY COLLEGE CAMPUS**



PROJECT NAME: West Valley College – Vasona Creek Trail

ACTIVITY DESCRIPTION: Demo and Replace Asphalt

SCHEDULE: 8/10/22 to 8/17/22; All Day

CAMPUS IMPACT: Area 2: Walkway Near PE Building, See attached Map
Area 3: Walkway between Learning Services and Bridge 4, See Attached Map

8/10/22: Let excess moisture dry out Area 2, Start demo Area 3

8/11/22: Compact Subgrade Area 3

8/12/22: Compact Subgrade Area 2, install DG Area 3

8/15/22: Install DG Area 2

8/16/22-8/17/22: Install Asphalt both areas

PROJECT CONTACT:

Josh Zavala, Project Manager, Kitchell
jszavala@kitchell.com
(831) 596-4100

Mark Casini, Project Manager, Kitchell
mcasini@kitchell.com
(408) 483-7599

Paul Anderson, Program Manager, Kitchell
pjanderson@kitchell.com
(831) 201-3193

AREA 2
8/10 - Let excess moisture
dry out
8/12 - Compact subgrade
8/15 - Install DG
8/16 or 8/17 - Install
Asphalt



